

IV. PRELIMINARY PROJECT SCHEDULE

DESCRIPTION OF MILESTONE	APPROXIMATE DATE	
1	Receive approval of an engineering design contract from MCSD and Town of Long Beach, and begin design services and legal and fiscal work for the project	February 24, 2021
2	Complete the legal and fiscal work and the required engineering design for the PROJECT and submit the resulting documents to SRF and IDEM officials for their review and approvals	June 15, 2021
3	Receive an IDEM construction permit for the PROJECT	September 15, 2021
4	Advertise for construction bids for the PROJECT	September 20, 2021
5	Receive Construction bids for the PROJECT	October 15, 2021
6	Review construction bids and issue tentative notice of award to the successful bidder and submit these documents to SRF officials along with PROJECT legal and financial work, based on the actual bid prices	October 27, 2021
7	Close on the SRF loan and begin PROJECT construction	November 27, 2021
8	Substantially complete PROJECT construction and place PROJECT into operation*	March 31, 2023*
9	Final completion of PROJECT and contract closeout	May 26, 2023

*Including "stop" of construction on Lake Shore Drive from May 26, 2022 to September 11, 2022, due to the heavy use of Lake Shore Drive in the summertime. Construction of MCSD capacity improvements and possibly lift station construction can be performed during this time period.