

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors
1		Indianapolis Ave., Lake Shore Dr to Storey Ave.	3 days	Mon 9/21/20	Wed 9/23/20	
2		Blinks Ave., Indianapolis Ave to Storey Ave.	1 day	Thu 9/24/20	Thu 9/24/20	
3		Oriole Trl., Golden Gate Dr. to Chastleton Dr.	2 days	Fri 9/25/20	Sat 9/26/20	
4		Oakenwald Dr., Avondale Dr. to Larchmont Ave.	4 days	Fri 10/2/20	Tue 10/6/20	
5		Brentwood Dr., Oriole Trl. To Roslyn Trl.	6 days	Wed 10/7/20	Tue 10/13/20	
6		Cut out for concrete curb	3 days	Mon 10/12/20	Wed 10/14/20	
7		Form and pour concrete	3 days	Tue 10/13/20	Thu 10/15/20	
8		Build Rain Garden at Oriole TL and Juneway	2 days	Thu 10/15/20	Fri 10/16/20	
9		Elbridge Way., Floral Trl. To Belle Plain Trl.	3 days	Wed 10/14/20	Fri 10/16/20	
10		Summit Dr., Belle Plain Trl. To Roslyn Trl.	2 days	Sat 10/17/20	Mon 10/19/20	
11		Cut out stone around Drywells and Patch.	4 days	Mon 10/19/20	Thu 10/22/20	
12		Ridge Rd., Belle Plain Trl. To Loma Portal Way.	3 days	Tue 10/20/20	Thu 10/22/20	
13		Shady Oaks Ln., Belle Plain Trl. To Lothair way.	1 day	Fri 10/23/20	Fri 10/23/20	
14		Mount Clair Way., Belle Plain Trl. To Moore Rd.	2 days	Sat 10/24/20	Mon 10/26/20	
15		Milling	8 days	Thu 10/29/20	Fri 11/6/20	
16		Paving	10 days	Thu 10/29/20	Mon 11/9/20	
17		Mayfield Way., Mont Clair Way to Loma Portal Way	2 days	Tue 10/27/20	Wed 10/28/20	
18		Valley Curb 123LF on Mayfield,	1 day	Thu 10/29/20	Thu 10/29/20	17
19						

Project: Long Beach CCMG-2020 S Date: Fri 10/9/20	Task		Manual Summary Rollup	
	Split		Manual Summary	
	Milestone		Start-only	
	Summary		Finish-only	
	Project Summary		External Tasks	
	Inactive Task		External Milestone	
	Inactive Milestone		Deadline	
	Inactive Summary		Progress	
	Manual Task		Manual Progress	
	Duration-only			